

Project Name	Schedule Iteration	2023												2024												2025												2026												2027												2028												2029																																	
		1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10
Kohlers to Seton (On System)	Baseline	Schematic												PS&E												Construction																																																																																	
	Updated	Schematic												PS&E												Utility Coord.												U. Const.												Bid												Construction																																													
Kohler's to Seton (Off System)	Baseline	Schematic												PS&E												Construction																																																																																	
	Updated	Schematic												PS&E												ROW Acquisition												Utilities												Bid												Construction																																													
Beebe Road (West)	Baseline	Schematic												PS&E												Construction																																																																																	
	Updated	Schematic												PS&E												ROW Acquisition												Utilities												Bid												Construction																																													
Beebe Road (East)	Baseline	Schematic												PS&E												Construction																																																																																	
	Updated	Schematic												PS&E												ROW Acquisition												Utility Coordination												Utility Construction												Bid												Construction																																	
Old Stagecoach Road: 6 Creeks	Baseline	Schematic												PS&E												Construction																																																																																	
	Updated	Schematic												PS&E												ROW Acquisition												Utilities												Bid												Construction																																													
Old Stagecoach Road: OSR	Baseline	Schematic												PS&E												Construction																																																																																	
	Updated	Schematic												PS&E												ROW Acquisition												Utility Coordination												Utility Const.												Bid												Construction																																	

Project Name	Schedule Iteration	2023												2024												2025												2026												2027												2028												2029																					
		1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10
Old Stagecoach Road: Center St (Off-System)	Baseline	Schematic												PS&E												Construction																																																																					
	Updated	Schematic												PS&E												ROW Acquisition												Utility Coordination												Utility Const.												Bid												Construction																					
Center Street (On-System)	Baseline	Schematic												PS&E												Construction																																																																					
	Updated	Schematic												PS&E												ROW Acquisition												Utility Coordination												Utility Construction												Bid												Construction																					
Kyle Parkway & Lehman Extension	Baseline	PS&E												Construction																																																																																	
	Updated	PS&E												ROW Acquisition												Utility Coordination												Utility Const.												Bid												Construction																																	
Marketplace Avenue	Baseline	PS&E												Construction																																																																																	
	Updated	PS&E												ROW Acquisition												Utilities												Bid												Construction																																													
Bunton Creek Road	Baseline	Schematic												PS&E												Construction																																																																					
	Updated	Schematic												PS&E												ROW Acquisition												Utility Coordination												Utility Construction												Bid												Construction																					
Windy Hill Road	Baseline	Schematic												PS&E												Construction																																																																					
	Updated	Schematic												PS&E												ROW Acquisition												Utility Coord.												Utility Const.												Bid												Construction																					